



## **Laurens County Capital Sales Tax I**

### **PRELIMINARY IMPLEMENTAION PLAN AS OF**

**January 27, 2021**

Jon Caime, P.E.  
County Administrator

#### **7.Laurens County Airport \$500,000**

ENTITY: County Council

Cash Flow & Schedule:

- a. Q1-Q222: Design/Permit: \$100,000
- b. Q3 22: Bid
- c. Q4 22 to Q1 24: Construction: \$400,000

Action Plan: This is a Council project to be guided by the Aeronautics Commission and Andy Howard.

## **Airport Implementation Plan**

Approved by County Council 1/26/2021

Phase 1

2021 Design and construction drawings Michael Baker international (current engineering service for airport) pre application/CIP for State and FAA grants to be used with CPST

Phase 2

Carry over 1 year FAA allocation

2022 Allocation with 2021 allocation from FAA and application for State Funding approval late 2022 likely

Phase 3

construction to begin pending approvals on airport terminal. Will be managed by Michael Baker current engineer for Airport and required for FAA and State Funding.

Funding needed

\$200,000 As soon as possible for engineering fees and drawings

Remaining \$300,000 needed 4th quarter 2022 to match FAA funds